(5)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 208 park opposite to mother diary Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 9/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.5	Providing and fixing precast solid concrete kerb stones made out of CC. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete							
		Nos						
	Kerb stone Platfrom		2	21.80			43.60	
			1	7.70			7.70	
			1	3.50			3.50	
			2	1.70			3.40	
							58.20	
				129.33			130.00	
	Missing Kerb		17				17.00	
			22				22.00	
			13				13.00	
			15				15.00	
			20				20.00	
			40				40.00	
			12				12.00	
			14				14.00	
			38				38.00	
			12				12.00	
			12				12.00	
			19				19.00	
			16				16.00	
			23				23.00	
			19				19.00	
			21				21.00	
			19				19.00	
			16				16.00	
			25				25.00	
			15				15.00	
			20				20.00	
			10				10.00	
			19				19.00	
			6				6.00	
			17				17.00	
			20				20.00	
			12				12.00	
						Total qty	622.00	738.40
						Qty Ltd to	**619.00**	

Checked. 9/5

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractor,s Representative

Assistant Engineer
Project Sub Division

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

9/5/2017

(16)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 208 park opposite to mother diary Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 24/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.16	SUPPLYING AND FIXING OF FUN WALKER SINGLE OFF SAFE AREA-3 mtr x 2 mtr, main frame: 100NB GI B-class pipe, LEG FRAME: 32 NB GI B-cLASS pipe, HANDLE FRAME: 25NB GI B-CLASS pipe, FOOT REST: LLDB PLASTIC, PIPE:Nylon 66 injection moulded, BEARING CAP: nylon 66 injection moulded, BEARING HOUSING AND PIN: seamless pipe and round bar, NUT BOLT CAP: nylon 66 injection moulded, BEARING: Permanent sealed of reputed make(FAB/SKF), NUT BPLTS-HIGH TENSILE STEEL, GALVANISE NUT BOLTS, POWDER COAT: Done by pure poly urethane powder with 70-80 microne tthickness as per engineer incharge of the work							
		Nos.	1				1.00	
						Total Qty	**1.00**	

Checked 24/5

E.E. (Project)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractor,s Representative

Assistant Engineer
Project Sub Division

24/5/17

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(17)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 208 park opposite to mother diary Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 24/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.17	SUPPLYING AND FIXING OF CHEST PRESS DOUBLE OF SAFE AREA: 4 mtr x 2.5 mtr of centre pipe: 100 NB GI B-class pipe, CEAT FRAME: 32 NB GI B-class pipe handle frame 32 NB & 15NB GI B-class pipe handle cover TPEE injection moule sear rest LLDP PIastic pipe cap nylon 66 injection moulded, bearing housing & seamless pipe and round bar, BEARINGS: permament sealed of reputed make (FAG/SKF), nut bolts: high tensile steel galavanised nut bolts, done by pure poly urethane powder with 70-80 microne thickness as per engineer incharge of the work							
		Nos	1				1.00	
						Total Qty	**1.00**	

Checked
24/5
E.E. (Project)

Contractor,s Representative

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Assistant Engineer
Project Sub Division

24/5/17
Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara

(18)

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of work:-Providing Children play Equipement and Open Gym equipement at SFS 208 park opposite mother diary Ward No 03.

Agency:-Technical manager (west)KRIDL BBMP Bangalore

Measure ment sheet Bill no:-1st & Final Bill

Measurements taken on:- 24/5/17

From	TO	Unit	No	Lenth	Breadth	Depth	Quantity	Remarks
Item no.18	Supplying and fixing of LEG PRESS DOUBLE of safe area: 2.8 mtr x 1.5 mtr, center Pipe: 100 NB, GI-B-Class pipe, seat frame: 32 NB GI B-Class pipe. Back rest: LLDP Plastic seat rest: LLDP Plastic, Foot Rest: LLDP Plastic, Pipe Cap: nylon 66 injection moulded, bearing, housing and pin: seamless pipe and round bar, bearings: permanent sealed of reputed make(FAG/SKF), STOPPER-PU Rod, nut, bolds cap-nylon 66 injection moulded NUT BOLTS-HIGH TENSILE STEEL, GALVANISED NUT BOLTS, POWDER COAT-DONE BY PURE POLY URETINE POWDER WITH 70-80 MICRONE THICKNESS AS PER ENGINEER INCHARGE OF THE WORK.							
		Nos						
	Checked		1				1.00	
						Total Qty	**1.00**	

24/5

E.E. (Project)

Assistant Executive Engineer
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractor,s Representative

Assistant Engineer
Project Sub Division

24/5/17

Assistant Executive Engineer
Project Sub Division
Bruhat Bangalore Mahanagara